

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u> ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
1 L0217	Improvements to the Road at SENGOTHIAMMAN Koil Street and MARKET Street in ORLEANPet	2.30 29-07-1998	2.28	17-01-1998 02-02-2000	PONDICHERRY MUNICIPALITY
2 L0232	Improvements to the Road at MURUGAN Koil Street in ORLEANPet, Pondicherry	2.56 29-07-1998	2.60	18-12-1998 18-08-1999	PONDICHERRY MUNICIPALITY
3 L0231	Improvement to DrainS at MURUGAN Koil Street in ORLEANPet	2.13 29-07-1998	2.11	19-11-1998 30-12-1998	PONDICHERRY MUNICIPALITY
4 L0223	Const. of Culvert at Murugan Koil Street in OrleanPet	1.72 29-07-1998	1.69	26-10-1998 25-01-1999	PONDICHERRY MUNICIPALITY
5 L0194	Filling the low lying area at MOORTHY Nagar in VILLIANUR Commune	0.32 31-08-1998	0.32	19-10-1998 14-11-1998	B.D.O., VILLIANUR
6 L0196	Forming the INTNERAL Road at BHARATHY Nagar in VILLIANUR	0.39 31-08-1998	0.36	16-10-1999 03-11-1998	B.D.O., VILLIANUR
7 L0178	Filling the low lying area at URUVAIYAR PHASE-I	0.54 31-08-1998	0.54	12-11-1998 10-01-1999	B.D.O., VILLIANUR
8 L0228	Forming ,Soling & Metaling the Road to FREE PLOT AREA at EARIPAKKAMPet in N.C.P.	1.36 10-09-1998	1.42	06-06-1999 16-04-2000	B.D.O., ARIANKUPPAM
9 L0225	Soling & Metaling the Hospital Road at Sooramangalam in Nettapakkam Commune.	0.83 10-09-1998	0.59	15-06-1999 16-04-2000	B.D.O., ARIANKUPPAM
10 L0213	Forming ,Soling & Metaling Road to FREE PLOT AREA at NETTAPAKKAM Commune.	2.91 10-09-1998	2.95	14-12-1998 02-11-1999	B.D.O., ARIANKUPPAM
11 L0215	Construction of Compound Wall to Govt.Middle School at Kalmandapam in N.C.P.	5.55 15-09-1998	5.13	06-12-1998 04-08-1999	B.D.O., ARIANKUPPAM

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
12 L0220	Improvements to DrainS at PALLIVASAN Street, ORLEANPet.	5.71 07-10-1998	5.83	12-08-1999 12-10-1999	PONDICHERRY MUNICIPALITY
13 L0158	Forming ,SOLING&Metaling Road at 4TH CROSS Street of SAMIPILLAITHOTTAM	0.87 08-10-1998	0.79	27-11-1998 29-11-1999	B.D.O., UZHAVARKARAI
14 L0224	Forming ,Soling & Metaling the RoadS to FREE PLOT AREA at SEMBADAPet in N.C.P.	5.93 14-10-1998	5.59	24-02-1999 26-03-2000	B.D.O., ARIANKUPPAM
15 L0214	Forming ,Soling & Metaling the RoadS to FREE PLOT AREA at VADUKuppam in N.C.P.	3.81 21-10-1998	2.93	19-06-1999 05-07-2000	B.D.O., ARIANKUPPAM
16 L0230	Forming ,Soling & Metaling the Road to FREE PLOTS AREA at PANDASOZHANALLURPet in N.C.P	3.57 21-10-1998	3.11	08-07-1999 13-09-2000	B.D.O., ARIANKUPPAM
17 L0165	Forming Road & CONST.OF Drain at KAVERY Nagar in REDDIARPALAYAM	6.21 29-10-1998	4.86	17-06-1999 29-03-2000	OULGARET MUNICIPALITY
18 L0167	Forming Providing WBM & PREMIX CARPet to 1ST & 2ND CROSS ST. at GNANAPREGASAM Nagar	3.04 29-10-1998	2.89	11-11-1999 25-01-2000	OULGARET MUNICIPALITY
19 L0175	Forming the INTERNAL Street at CHELLAPAPPU Nagar in REDDIARPALAYAM	5.25 29-10-1998	2.51	29-10-1998 13-11-2000	OULGARET MUNICIPALITY
20 L0166	Forming ,SOLING,Metaling & SURFACE at THAMARAI MULLAI.... at ANNAI THERASA Nagar.	5.17 29-10-1998	4.28	16-06-1999 22-06-2000	OULGARET MUNICIPALITY

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
21 L0189	Filling the low lying area at PUDHU Nagar KANUVAPet PHASE-I	0.65 04-11-1998	0.66	29-01-1999 02-04-1999	B.D.O., VILLIANUR
22 L0173	Forming Road & CONST.OF Drain MUTHALAMMAN Koil Street in PAKKUMUDIANPet	2.96 04-11-1998	2.93	23-03-1999 04-02-2000	OULGARET MUNICIPALITY
23 L0184	Filling the low lying area at MANAKuppamPet in VILLIANUR	1.15 04-11-1998	0.88	29-01-1999 30-12-1999	B.D.O., VILLIANUR
24 L0152	Forming Soling & Metaling the LINK Road FROM LAKSHMI Nagar to NESAVALAR Nagar	2.17 02-12-1998	2.38	20-02-1999 09-12-1999	B.D.O., UZHAVARKARAI
25 L0226	Forming ,Soling & Metaling Road to FREE PLOT AREA at KALMANDAPAM	5.35 02-12-1998	5.34	23-07-1999 03-09-2000	B.D.O., ARIANKUPPAM
26 L0219	Forming Soling and Metaling the RoadS to FREE PLOT AREA at KURUVANPet in MADUKARAI,N.C.P.	2.88 02-12-1998	2.85	31-05-1999 15-12-2000	B.D.O., ARIANKUPPAM
27 L0168	Road work at Vanniar Street Udayar St., & Kennady School in PakkumudianPet	6.01 07-12-1998	6.50	08-04-1998 08-10-1999	OULGARET MUNICIPALITY
28 L0162	Forming Road & Const. of Drain at THIRUVALERKANI EXT.,	1.69 07-12-1998	1.66	19-10-2001 10-10-2001	OULGARET MUNICIPALITY
29 L0170	Forming Providing WBM PREMIX CARPet & Const. of 'L' Drain to 1 & 2 CROSS ST. at MURUGESAN Nagar	1.42 07-12-1998	1.40	25-02-1999 20-07-1999	OULGARET MUNICIPALITY
30 L0156	Forming Soling & Metaling the Road near REDDIARPALAYAM ANNAI VELANKANNI SCHOOL	4.76 08-12-1998	5.22	16-02-1999 05-10-2000	B.D.O., UZHAVARKARAI

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
31 L0151	Forming SOLING&Metaling Road BETWEEN VENGADESWARA Nagar and KAVIKUIL Nagar	4.83 14-12-1998	4.92	05-03-1999 06-09-1999	B.D.O., UZHAVARKARAI
32 L0191	Filling the low lying area at PUDHU Nagar KANUVUPet PHASE-II	0.91 14-12-1998	0.92	10-02-1999 20-04-1999	B.D.O., VILLIANUR
33 L0163	Construction of Function Stage at Rainbow Nagar	0.99 22-12-1998	0.92	11-03-1999 23-11-2000	OULGARET MUNICIPALITY
34 L0171	Side Drain to internal Roads of Avvai Nagar Phase -II	5.23 22-12-1998	4.93	05-05-1999 26-10-1999	OULGARET MUNICIPALITY
35 L0172	Side Drain to internal Roads of Avvai Nagar Phase - I	4.03 22-12-1998	3.84	27-04-1999 26-10-1999	OULGARET MUNICIPALITY
36 L0176	Construction of Function Stage at Thanthaiperiyar Nagar	0.99 22-12-1998	0.98	18-03-1999 17-06-1999	OULGARET MUNICIPALITY
37 L0161	Forming Road & CONST.OF Drain 4TH CROSS Street EXTENSION at RAINBOW Nagar	5.73 07-01-1999	5.68	14-08-1999 28-11-1999	OULGARET MUNICIPALITY
38 L0205	Forming ,Soling & Metaling INTERNAL RoadS at SANDUVAZHI PADAI in LINGAREDDIPALAYAM	1.57 11-01-1999	1.56	18-04-1999 25-12-1999	B.D.O., VILLIANUR
39 L0179	Filling the low lying area at PUDHU NGR. KANUVUPet PHASE-III	0.60 17-02-1999	0.61	19-05-1999 02-10-1999	B.D.O., VILLIANUR

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
40 L0157	Forming Soling & Metaling INTERNAL Road at VENKATESWARA Nagar WEST in O.B.	3.30 12-03-1999	3.22	05-07-1999 04-08-2000	B.D.O., UZHAVARKARAI
41 L0181	F/S/M & Laying of Road at Ellapillaichavady east	5.15 12-03-1999	4.88	01-07-1999 10-12-1999	B.D.O., UZHAVARKARAI
42 L0155	Construction of Compound Wall for DOBBICANA at Maduvupet in Lawspet	3.19 12-03-1999	3.06	20-12-1999 23-04-2002	B.D.O., UZHAVARKARAI
43 L0180	Forming Soling & Metaling the Road at BACK Side of RANI HOSPITAL at NAVASAKTHI Nagar	8.65 12-03-1999	8.65	14-06-1999 10-12-1999	B.D.O., UZHAVARKARAI
44 L0174	Improvement to the INTERNAL RoadS at MARIYAL Nagar	6.93 31-03-1999	5.75	24-08-2000 30-11-2000	OULGARET MUNICIPALITY
45 L0160	Forming Road & Construction of Drain at ANNA Street 1st & 2nd CROSS	3.74 31-03-1999	2.26	12-04-2000 25-04-2002	OULGARET MUNICIPALITY
46 L0190	Reforming & Upgradation of PORTION Road at CHETTIPet	3.10 31-03-1999	3.04	06-08-1999 06-10-1999	B.D.O., VILLIANUR
47 L0193	Filling the LOW LYING Road PORTION at PERUNGALORE in VILLIANUR Commune	0.31 19-04-1999	0.32	16-10-1998 22-04-1999	B.D.O., VILLIANUR
48 L0206	Filling the low lying area at KEEZH SATHAMANGALAM	0.55 19-04-1999	0.56	27-03-1999 28-04-1999	B.D.O., VILLIANUR
49 L0195	Filling the low lying area at VADAMANGALAM in VILLIANUR	0.58 12-05-1999	0.55	28-06-1999 24-08-1999	B.D.O., VILLIANUR
50 L0198	Filling the low lying area at EARIKARAI Street at MANGALAM in VILLIANUR Commune	0.63 12-05-1999	0.62	19-09-1999 22-09-1999	B.D.O., VILLIANUR

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u> ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
51 L0210	Filling the low lying area at URUVAIYAR PHASE-II in V.C.P	0.34 24-05-1999	0.37	19-02-1999 26-05-2000	B.D.O., VILLIANUR
52 L0227	Construction of Library Building at T.V. Nagar in Orleanpet	6.59 26-05-1999	4.74	18-07-2000 18-07-2001	PONDICHERRY MUNICIPALITY
53 L0197	Filling the low lying area at PUDU Nagar MANGALAM in VILLIA- NUR Commune	0.75 01-12-1999	0.78	08-01-2000 07-02-2000	B.D.O., VILLIANUR
54 L0241	Providing A NEW 1 LACK LITRE CAP. SUMP&STREN. at PARIMADAM PUMPHOUSE of the ANJARA KANDY	7.64 24-12-1999	6.87	20-06-2000 26-02-2002	P.W.D., MAHE
55 L0253	Const. of Recreation Centre at Melkasakudy-Thenpadhigai.	1.60 30-12-1999	1.29	14-07-2000 25-05-2002	NEDUNGADU COMMUNE PANCHAYAT
56 L0248	Const. of Recreation Centre at Pandarvadail in Nedungadu	1.60 30-12-1999	1.66	24-08-2000 31-12-2000	NEDUNGADU COMMUNE PANCHAYAT
57 L0250	Const. of Recreation Centre at Narikurambai	1.60 30-12-1999	1.60	29-05-2000 29-08-2000	NEDUNGADU COMMUNE PANCHAYAT
58 L0238	Provision of ComputerS for the JAWHARLAL GOVT.HR.SEC.SCHOOL NEDUNGADU in Karaikal	3.45 19-01-2000	3.45	31-03-1999 23-11-1999	EDUCATION DEPARTMENT (GOVT.)

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
59 L0234	Filling low lying area of the PUBLIC AMENITIES SITE in TNR.	4.14 27-01-2000	2.14	10-04-2000 31-07-2000	THIRUNALLAR COMMUNE PANCHAYAT
60 L0235	Filling low lying area of BUS STAND SITE in THIRUNALLAR	6.09 27-01-2000	3.92	24-04-2000 31-07-2000	THIRUNALLAR COMMUNE PANCHAYAT
61 L0237	Formation of Road LEADING to PUBLIC AMENITIES in TIRUNALLAR	2.23 27-01-2000	2.01	19-04-2000 27-04-2001	THIRUNALLAR COMMUNE PANCHAYAT
62 L0236	PARTIAL CONST.OF Compound Wall PROPOSED SITE of TIRUNALLAR	6.63 27-01-2000	6.44	19-04-2000 04-10-2001	THIRUNALLAR COMMUNE PANCHAYAT
63 L0233	Construction of 2 Nos. Culvert at the proposed Bus Stand in Thirunallar	3.49 27-01-2000	2.81	05-05-2000 27-07-2000	THIRUNALLAR COMMUNE PANCHAYAT
64 L0203	Construction of Auditorium in north Street at Abiramiamman Koil Street, T.R. Pattinam	9.84 29-02-2000	10.26	02-06-2000 05-11-2001	B.D.O., KARAİKAL
65 L0257	Filling low lying area at PROPOSED BUS STAND at THIRUKKANUR	2.55 27-03-2000	1.95	17-03-2000 29-08-2000	MANNADIPET COMMUNE PANCHAYAT
66 L0154	Providing & Laying Side Drain at PILLIAR Koil Street in GANAATHYCHETTIKulam	3.03 11-04-2000	1.60	21-10-2000 27-02-2001	B.D.O., UZHAVARKARAI
67 L0216	Forming Soling & Metaling the Road to FREE PLOT AREA at MADUKARAIPet in N.C.P.	6.99 05-05-2000	4.11	23-08-2000 24-08-2001	NETTAPAKKAM COMMUNE PANCHAYAT

**List of works completed and UC furnished under MPLADS-Lok Sabha**

**Shri. S. ARUMUGAM, M.P. - 12TH Lok Sabha, (03-03-1998 to 26-04-1999)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
68 L0202	Forming & Metaling the INTER- NAL RoadS at GANGAIAMMAN Koil Street in PILLAICHAVADYKuppam	2.65 22-05-2000	2.22	15-11-2000 18-05-2001	B.D.O., UZHAVARKARAI
69 L0204	Forming ,Soling & Metaling INTERNAL RoadS at SELLIAMMAN Nagar in KALAPet	4.05 22-05-2000	4.18	27-10-2000 26-03-2001	B.D.O., UZHAVARKARAI
70 L0153	Providing &Laying of Side Drain at METTU Street in CHINNAKALAPet O.B.	1.54 22-05-2000	1.52	21-03-2001 18-05-2001	B.D.O., UZHAVARKARAI
71 L0218	Construction of Compound Wall to the Burial Ground at Madukarai	6.86 22-05-2000	5.54	23-08-2000 07-03-2001	NETTAPAKKAM COMMUNE PANCHAYAT
72 L0200	Laying of Road at NARMATHAI Street & SINDU Street in VASANTHAM Nagar.	2.43 12-06-2000	2.37	04-04-2001 05-10-2001	B.D.O., UZHAVARKARAI
73 L0149	Forming Soling Metaling the Road at EZHIL Nagar	4.33 12-06-2000	4.33	28-08-2000 30-01-2001	B.D.O., UZHAVARKARAI
74 L0254	Const. of Staircase & Compound Wall-Existing Community Hall , Mathalakudy(Newly constructed)	2.02 17-07-2000	1.68	02-01-2001 12-12-2001	B.D.O., KARAIKAL
75 L0249	Construction of Staircase and Compound Wall in existing Community Hall at Varichikudy	1.52 18-07-2000	1.45	12-09-2000 03-10-2001	B.D.O., KARAIKAL