

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
1 R0644	Providing Road Facilities to the Annai Theresa Street at Kanagan Eri.	1.86 14-05-2004	1.62	10/10/2004 10-03-2005	B.D.O., UZHAVARKARAI
2 R0646	Improvement to Saibaba Koil street at Gnana Thiyagu Nagar	0.30 14-05-2004	0.28	17/08/2004 26-08-2004	B.D.O., UZHAVARKARAI
3 R0645	Forming and Providing WBM to the PART Internal Street at Datchnamoorty Nagar	4.70 14-05-2004	4.53	30/07/2004 28-10-2004	B.D.O., UZHAVARKARAI
4 R0642	Providing premix corpet to the Cross Street of Priyadarshini Nagar	2.58 17-05-2004	2.47	04/08/2004 20-10-2004	B.D.O., UZHAVARKARAI
5 R0647	Providing Road & Drainage facilities to the lane branching from Ilango St., at Ananda Nagar"	0.64 17-05-2004	0.43	24/04/2005 09-05-2005	B.D.O., UZHAVARKARAI
6 R0639	Construction of Anganwadi Building at Kaduvanur	1.99 05-08-2004	1.96	09/05/2005 10-03-2006	B.D.O., ARIANKUPPAM
7 R0658	Improvement to Thomal Arul St., from Bharathiyar Road to Pudhu Nagar M.O.H. Shed Entrance	1.97 05-11-2004	1.95	04/05/2005 27-05-2005	B.D.O., KARAIKAL
8 R0649	Construction of Library Building at Arumarthapuram	5.75 09-11-2004	5.77	04/02/2005 30-10-2005	B.D.O., VILLIANUR
9 R0654	Construction of Fish & Muttan stall in Yanam Region	19.94 06-12-2004	19.94	01/05/2005 15-11-2006	P.W.D., YANAM
10 R0661	Upgradation of Anna Nagar Main Road Pondicherry	6.96 08-12-2004	7.16	04/04/2005 15-06-2005	PONDICHERY MUNICIPALITY
11 R0662	Upgradation of Road & Side Drain at Velmurugan Nagar	4.89 08-12-2004	4.79	28/03/2005 20-06-2005	PONDICHERY MUNICIPALITY

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
12 R0664	Providing Cement Concret to the internal Street at Kasthuribai Nagar Nellithope - Phase -I	7.99 13-12-2004	8.40	21/04/2005 30-09-2005	PONDICHERRY MUNICIPALITY
13 R0660	Upgradation of Road to Nellithope Thottakal main St. (from Vinoba st. junc. to Jeevanandham School)	2.91 13-12-2004	2.77	03/06/2005 31-08-2005	PONDICHERRY MUNICIPALITY
14 R0663	Providing Cement Concret to the internal Street at Kasthuribai Nagar Nellithope - Phase -II	6.97 13-12-2004	7.32	08/06/2005 31-08-2005	PONDICHERRY MUNICIPALITY
15 R0651	Construction Cultural Stage at Dharmapuri in Villianur Block	8.26 06-01-2005	8.26	27/04/2005 02-11-2005	B.D.O., VILLIANUR
16 R0665	Provi.Road & Drainage facilities to Muthumudaliar Nagar at Thavalakuppm in Ariankuppam Commune	24.61 17-02-2005	22.42	05/05/2005 15-02-2006	ARIANKUPPAM COMMUNE PANCHAYAT
17 R0668	Const. of Retaining wall & Providing "Concret Road at Annai Panchalai St," "(1st Crs, Ananda Nagar)	2.10 01-03-2005	2.13	24/04/2005 16-05-2005	B.D.O., UZHAVARKARAI
18 R0655	Improvement internal Road to Bharathiyar Street Ext. - Phase-II	5.22 02-03-2005	4.66	27/12/2005 16-05-2006	B.D.O., KARAİKAL
19 R0674	Construction of Community Hall at Nallambal in Karaikal	11.44 16-03-2005	11.35	16/07/2006 05-11-2007	THIRUNALLAR COMMUNE PANCHAYAT
20 R0675	Construction of Community Hall at Neivatcherry in Karaikal	11.44 16-03-2005	10.95	13/03/2006 10-08-2007	THIRUNALLAR COMMUNE PANCHAYAT
21 R0667	Construction of Community Hall in "Ramji Nagar, Madukarai"	7.40 18-03-2005	7.16	17/02/2006 30-06-2007	NETTAPAKKAM COMMUNE PANCHAYAT
22 R0666	Construction of Community Hall in Vadukuppam	7.40 18-03-2005	7.29	12/02/2006 30-11-2005	NETTAPAKKAM COMMUNE PANCHAYAT

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
23 R0653	Prov.Pathway on River side-Phase-I from Govt. House upto Fisher Dept. incl cast iron dec.poles	24.50 29-03-2005	9.27	09/12/2004 12-09-2006	P.W.D., MAHE
24 R0650	Construction of Library Building at Sulthanpet	7.70 07-04-2005	7.70	10/06/2005 30-11-2005	B.D.O., VILLIANUR
25 R0678	Improvement to the internal Streets of Meenatchipet	4.19 26-04-2005	4.17	03/06/2005 02-08-2005	OULGARET MUNICIPALITY
26 R0679	Providing Grade-2 BT & Side Drains to the Ragavendra Nagar adjacent to MOH Petrol Bunk	3.91 26-04-2005	3.50	03/06/2005 08-08-2005	OULGARET MUNICIPALITY
27 R0676	Formation & Prov. WBM Grade-1 to the Ramalinga Nagar Main & Cross Road adj.to Datchanamorthy Ngr.	7.52 25-05-2005	6.99	25/08/2005 29-04-2006	OULGARET MUNICIPALITY
28 R0677	Formation & Providing grade- 1&2 BT "to the Anna, Cholan, Thiruvalluvar St.," at Muthirapalayam	8.46 25-05-2005	8.20	03/06/2005 20-02-2007	OULGARET MUNICIPALITY
29 R0681	Purchase of Computer with Accessories Mettacuru in Yanam	5.00 15-06-2005	5.00	20/06/2005 17-11-2005	EDUCATION DEPARTMENT (GOVT.)
30 R0688	Improvements to the Internal Roads & Side Drains to Bharathi Nagar & Bharathi Nagar Ext.	3.49 06-07-2005	3.35	09/02/2006 18-05-2006	B.D.O., KARAIKAL
31 R0680	Construction of Fish & Vegitable Market yard in Yanam Region - Phase -II	23.62 18-07-2005	23.60	10/12/2005 23-12-2006	P.W.D., YANAM
32 R0685	Formation of Road and Side Drain for 6th & 7th Cross Street at ANNAI INDIRA Nagar	7.65 12-08-2005	6.64	14/01/2006 10-09-2007	B.D.O., ARIANKUPPAM
33 R0684	Upgradation of "U" Drain in Northern Side of Vinoba Street in Nellithope Constituency	5.97 01-09-2005	5.59	25/01/2006 12-06-2006	PONDICHERY MUNICIPALITY

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u> ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
34 R0683	Upgradation Drain & Road at Jeevanadam School Street in Karamanikuppam	8.70 01-09-2005	8.88	01/01/2006 28-05-2006	PONDICHERRY MUNICIPALITY
35 R0682	Upgradation of internal Road at Jabarbaithottam in Nellithoppu Constituency	9.46 01-09-2005	9.50	04/01/2006 06-02-2006	PONDICHERRY MUNICIPALITY
36 R0686	Formation of BT Road to all internal Street to Shanmuga Nagar near Indira Nagar in Ariankuppam ACP	18.30 08-12-2005	17.91	12/05/2006 18-10-2006	B.D.O., ARIANKUPPAM
37 R0690	Formation of Road & Drain to the Internal Street at Moogambigai Nagar	8.70 15-12-2005	11.02	28/06/2006 31-03-2008	B.D.O., UZHAVARKARAI
38 R0692	Upgradation of internal Road & Drain at Viduthalai Nagar north Side main Road at Mudaliarpet	10.22 18-01-2006	10.14	26/07/2006 12-12-2006	PONDICHERRY MUNICIPALITY
39 R0691	Upgradation of internal Road & Drain at Viduthalai Nagar south Side main Road at Mudaliarpet	8.95 18-01-2006	8.82	22/09/2006 12-12-2006	PONDICHERRY MUNICIPALITY
40 R0671	Instalation of Solar Panel equipment to supply Hot Water to the Patients	1.80 21-02-2006	1.80	28/02/2006 18-04-2007	REGISTERED SOCIETIES
41 R0693	Providing Road Facilities for 1cross to 7th cross at Venkateswara Nagar-East	5.33 15-09-2006	3.58	26/12/2006 31-01-2007	OULGARET MUNICIPALITY
42 R0694	Providing Road facilities for 4 Cross to 6th Cross at Balaji Nagar, Pondicherry	1.86 22-09-2006	1.90	10/03/2007 20-06-2007	OULGARET MUNICIPALITY
43 R0700	ReSoling, Mettaling,Blacktopping for the SC Graveyard Road, Gandhi Nagar Kakkamozhi Neravy(700 Mts)	9.98 13-12-2006	10.63	25/12/2007 23-04-2008	B.D.O., KARAIKAL
44 R0699	Construction of Anganwadi Building nearthe P.W.D, O.H.T at Patchoorpet, Karaikal	5.40 24-04-2007	4.90	04/02/2008 31-07-2008	B.D.O., KARAIKAL

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
45 R0707	Providing Road along with Drainage facilities for Rice Mill St., Middle Cross St., 3rd Cross St.-Murungapakkam	6.21 30-04-2007	6.21	10/08/2007 10-10-2007	PONDICHERRY MUNICIPALITY
46 R0715	Construction of Side Drain at 1st & 2nd cross Street, in Thomas Arul Thidal-Karaikal.	9.53 31-12-2007	9.53	12/05/2008 24-11-2008	KARAIKAL MUNICIPALITY
47 R0717	Widening & Improvement the Road from main Road to College of Education at Sedarapet in VCP	21.69 04-01-2008	13.99	16/09/2008 20-12-2008	B.D.O., VILLIANUR
48 R0703	Construction of Anganwadi Building at Abdulkalam Nagar in Mudaliarpet	3.08 21-01-2008	2.76		PONDICHERRY MUNICIPALITY
49 R0705	Construction of Anganwadi Building at Thiyagu Mudaliar Nagar in Mudaliarpet	2.92 24-01-2008	2.73		PONDICHERRY MUNICIPALITY
50 R0716	Upgrading the main Road & internal Streets at Birundavanam	9.78 25-01-2008	7.87	02/06/2008 09-10-2008	OULGARET MUNICIPALITY
51 R0702	Construction of Anganwadi Building at Rice Mill Street, Kompakkam	2.92 11-02-2008	2.94		PONDICHERRY MUNICIPALITY
52 R0708	Construction of Anganwadi Building & Toilet Block at Ottamapalayam.	2.92 21-02-2008	2.63		PONDICHERRY MUNICIPALITY
53 R0712	Formation of Road at Lakshmi Nagar south near Chinniyanpet,Lawspet, Pondicherry.	4.57 11-04-2008	2.86	12/11/2008 24-01-2009	OULGARET MUNICIPALITY
54 R0704	Construction of Anganwadi Building at Anitha Nagar Mudaliarpet	3.01 11-04-2008	2.90	28-06-2008 03-12-2008	PONDICHERRY MUNICIPALITY
55 R0719	Providing Laying Road & Drainage facilities for Santhi Nagar New Street in Lawspet	3.94 11-04-2008	3.83	13/08/2008 18-11-2008	OULGARET MUNICIPALITY

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u>  ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
56 R0711	Upgradation moderning the Market at Murungapakkam Village in Mudaliarpet	4.53 15-05-2008	3.90		PONDICHERRY MUNICIPALITY
57 R0724	Purchase of 10 Nos.of TATA SUMO Ambulance vehicle for various P. H. C. in Puducherry (Health Dept. Puducherry)	46.32 05-06-2008	46.32	10/07/2008 26-12-2008	GOVT. HOSPITAL, PONDICHERRY
58 R0723	Providing Cement Concrete Road and Drainage facilities to the Saminatha Naikar St. extn. (between S.N St. & Capcian st.,) in Ariankuppam	7.50 05-06-2008	7.37	16/10/2008 30-06-2009	ARIANKUPPAM COMMUNE PANCHAYAT
59 R0718	Construction of Community Hall near Vinayagar Koil at Sethilal Nagar (Ward No.15) in Karaikal.	10.21 25-07-2008	9.10		KARAIKAL MUNICIPALITY
60 R0720	Formation of Road to the 4 Cross Streets of Angalamman Nagar, Murungapakkam	20.55 31-07-2008	15.65	08-08-2009 30-07-2010	B.D.O., UZHAVARKARAI
61 R0729	Purchase of 10 Nos. of Computer System - TAC (Annex.) Thavalakuppam	3.00 09-10-2008	3.01	20/10/2008 29-01-2009	EDUCATION DEPARTMENT (GOVT.)
62 R0722	Formation of Road at Ambal Nagar & Aravindar Nagar IN Tthanampalayam in ACP	11.07 23-10-2008	7.91	12/01/2009 14-06-2009	ARIANKUPPAM COMMUNE PANCHAYAT
63 R0741	Providing Road facilities of 1st cross of Devaki Nagar	9.83 19-01-2009	9.55	19-02-2009 29-04-2009	OULGARET MUNICIPALITY
64 R0742	Providing Road facilities to Nehru Street & Vijayaganapathy St. at Senthamarai Nagar	3.73 19-01-2009	3.67	06-02-2009 06-03-2009	OULGARET MUNICIPALITY
65 R0739	Forming, metaling WBM grade1&2 and construction side drain to 8th Cross of Krishna Nagar	9.84 02-02-2009	9.43	25-05-2009 11-09-2009	OULGARET MUNICIPALITY

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u> ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
66 R0769	Forming, metaling WBM grade1&2 and construction side drain to 5th Cross of Krishna Nagar	9.76 02-02-2009	9.65	25-05-2009 14-09-2009	OULGARET MUNICIPALITY
67 R0735	Upgrading the Road and Construction of 'U' Drain of MGR Street at Rajiv Gandhi Nagar, Puducherry	34.03 11-02-2009	23.31	03/06/2009 04-06-2010	PONDICHERRY MUNICIPALITY
68 R0755	Development of road at Sathya Nagar and inner road at Ward No.30 in Nellthiope Constituency	9.75 18-02-2009	9.46	24-06-2009 20-11-2009	PONDICHERRY MUNICIPALITY
69 R0758	Providing road facilities from Angalamman street of internal streets of Nadu theru in Pooranankuppam	9.32 23-02-2009	8.92	25/02/2009 31-07-2009	ARIANKUPPAM COMMUNE PANCHAYAT
70 R0768	Purchase of Ambulance/Petrol vehile fitted with tracking equipments and centralized monitoring facilities	23.43 22-05-2009	23.43	15/09/2009 12-11-2009	POLICE DEPARTMENT
71 R0737	Formation of Road and Providing WBM to Manakula Vinayagar Nagar in Kompakkam of Oulgaret Block	8.82 22-05-2009	8.22	03-12-2009	PONDICHERRY MUNICIPALITY
72 R0732	Forming, Metalling to the internal Streets of Jeeva Nagar at Uruvaiyar in VCP	14.89 15-06-2009	14.87	22/10/2009 23-11-2010	B.D.O., VILLIANUR
73 R0710	Formation of Road in Ramadoss Nagar at Thavalakuppam village in ACP of AB	13.60 15-06-2009	12.18	20/04/2010 11-01-2010	B.D.O., ARIANKUPPAM
74 R0782	Providing WBM Road for Akbar Street in Santhi Nagar, Lawspet	0.97 15-06-2009	0.66	13-12-2009 07-01-2010	OULGARET MUNICIPALITY
75 R0773	Providing BT road for Gandhi St., in Santhi Nagar, Lawspet	6.81 15-06-2009	4.48	14/12/2009 26-05-2010	OULGARET MUNICIPALITY
76 R0734	Forming, Metalling to the internal Streets of Thanathamedu Nagar at Uruvaiyar in VCP	3.94 15-06-2009	3.92	31/08/2009 23-10-2009	B.D.O., VILLIANUR

**List of works completed and UC furnished under MPLADS-Rajya Sabha**

(As on 06-12-2011)

**Shri. V. NARAYANASAMY - (15-11-2003 to 14-01-2009)**

<u>Sl.No.</u> <u>w.c.No.</u>	<u>Name of work</u>	<u>Sanctioned</u> <u>Amount and</u> ..... ₹ in lakhs .....	<u>Total</u> <u>Value of</u>	<u>Date of</u> <u>Commencement</u> <u>Completion</u>	<u>Implementing Agency</u>
77 R0731	Providing water supply facilities to the internal Streets of Selva Nagar at Uruvaiyar in VCP	6.63 15-06-2009	7.13	28/08/2009 15-10-2009	B.D.O., VILLIANUR
78 R0733	Providing water supply facilities to the Jeeva Nagar at Uruvaiyar in VCP	2.44 15-06-2009	2.44	28/08/2009 25-09-2009	B.D.O., VILLIANUR
79 R0781	Formation of Cement road in Viswanatha Nagar in Muthiyalpet (Pon Ezhai Mariamman Koil st.,to Thirunavu... st) phase-I	14.73 15-06-2009	8.53	11-01-2010 19-04-2010	PONDICHERRY MUNICIPALITY
80 R0747	Formation of cement Road in Angalamman Nagar 3rd cross in Muthialpet Constituency	14.22 15-06-2009	8.73	08-03-2010 04-06-2010	PONDICHERRY MUNICIPALITY
81 R0774	Providing BT road in Citizen Avenue (Main Street), Karuvadikuppam	7.20 15-06-2009	5.07	14/12/2009 10-03-2010	OULGARET MUNICIPALITY
82 R0750	Construction of Anganwadi Building at Valathamangalam in Thirunallar Commune	8.97 24-06-2009	7.15	01/02/2010 22-05-2010	B.D.O., KARAİKAL
83 R0736	Formation of Road and Providing WBM to Kizhakku Vasal Nagar in Oulgaret Block	11.08 11-08-2009	8.64	18/12/2009 11-03-2011	B.D.O., UZHAVARKARAI
84 R0777	Construction of Burial ground shed for Pooranakuppam village in Ariankuppam Commune	2.97 08-09-2009	2.64	11/12/2009 15-05-2010	ARIANKUPPAM COMMUNE PANCHAYAT
85 R0776	Providing road facilitie to Roja Nagar, Pooranakuppam, Ariankuppam Commune	1.48 08-09-2009	1.26	30/03/2010 25-06-2010	ARIANKUPPAM COMMUNE PANCHAYAT
86 R0775	Providing water facility for Samiyar Nagar, Pooranakuppam in Ariankuppam Commune	1.40 08-09-2009	1.23	10/03/2010 10-06-2010	ARIANKUPPAM COMMUNE PANCHAYAT